

# SRT SCHEDULE PLAN FABRICATION, TRANSPORT & INSTALLATION

ID	WP - No.	Title	Durata	Inizio	Fine	Predecessori	2007												2008											
							01	02	03	04	05	06	07	08	09	10	11	12	01	02	03	04	05	06	07	08	09	10	11	12
1		<b>FABRICATION and Transport</b>	<b>473 g.</b>	<b>lun 02/01/06</b>	<b>mer 24/10/07</b>																									
2		<b>Alidade</b>	<b>212 g.</b>	<b>lun 10/07/06</b>	<b>mar 01/05/07</b>																									
3		Alidade, assembly check	88 g.	lun 10/07/06	mer 08/11/06																									
4		Alidade, repairing, painting	68 g.	gio 09/11/06	lun 12/02/07	3																								
5		Alidade, transport	44 g.	gio 01/03/07	mar 01/05/07	4																								
6		<b>Bus</b>	<b>294 g.</b>	<b>mer 17/05/06</b>	<b>lun 02/07/07</b>																									
7		BUS, fabrication, assembly	179 g.	mer 17/05/06	lun 22/01/07																									
8		BUS, measuring, painting	51 g.	mar 23/01/07	mar 03/04/07	7																								
9		BUS, transport	46 g.	lun 30/04/07	lun 02/07/07	8																								
10		<b>EI Wheel</b>	<b>295 g.</b>	<b>mer 15/03/06</b>	<b>mar 01/05/07</b>																									
11		EI. Wheel, fabrication	165 g.	mer 15/03/06	mar 31/10/06																									
12		EI. Wheel, assembly	76 g.	lun 02/10/06	lun 15/01/07																									
13		EI. Wheel, painting	32 g.	mar 16/01/07	mer 28/02/07	12																								
14		EI. Wheel, transport	44 g.	gio 01/03/07	mar 01/05/07	13																								
15		<b>Pintle Bearing</b>	<b>259 g.</b>	<b>lun 05/06/06</b>	<b>gio 31/05/07</b>																									
16		Pintle bearing, finished	160 g.	lun 05/06/06	ven 12/01/07																									
17		Pintle bearing, checking, painting	55 g.	lun 15/01/07	ven 30/03/07	16																								
18		Pintle bearing, transport	44 g.	lun 02/04/07	gio 31/05/07	17																								
19		<b>Pillow Block</b>	<b>218 g.</b>	<b>ven 30/06/06</b>	<b>mar 01/05/07</b>																									
20		Pillow Block, welding, machining, assembly	98 g.	ven 30/06/06	mar 14/11/06																									
21		Pillow Block, painting	23 g.	mer 15/11/06	ven 15/12/06	20																								
22		Pillow Block, transport	44 g.	gio 01/03/07	mar 01/05/07	21																								
23		<b>Az Wheel Bogey</b>	<b>473 g.</b>	<b>lun 02/01/06</b>	<b>mer 24/10/07</b>																									
24		Az. Wheel bogey, finished	64 g.	lun 20/03/06	gio 15/06/06																									
25		Az. Wheel bogey, machining, assembly	141 g.	ven 16/06/06	ven 29/12/06	24																								
26		Az. Wheel bogey, painting, transport	44 g.	gio 01/03/07	mar 01/05/07	25																								
27																														
28		<b>EI Drive</b>	<b>281 g.</b>	<b>lun 03/04/06</b>	<b>lun 30/04/07</b>																									
29		el. Drive, fabrication	195 g.	lun 03/04/06	ven 29/12/06																									
30		el. Drive, painting	43 g.	lun 01/01/07	mer 28/02/07	29																								
31		el. Drive, transport	43 g.	ven 02/03/07	mar 01/05/07	30																								
32																														
33		<b>Az. Cable wrap</b>	<b>141 g.</b>	<b>lun 02/01/06</b>	<b>lun 17/07/06</b>																									
34		az.cable wrap, fabrication	76 g.	gio 09/03/06	gio 22/06/06																									
35		az.cable wrap, painting	20 g.	ven 23/06/06	gio 20/07/06	34																								
36		az.cable wrap, transport	45 g.	mer 28/02/07	mar 01/05/07	35																								
37																														
38		<b>Quadripod</b>	<b>238 g.</b>	<b>gio 01/06/06</b>	<b>lun 30/04/07</b>																									
39		quadripod, fabrication, assembly	163 g.	lun 07/08/06	mer 21/03/07																									
40		quadripod, painting	32 g.	gio 22/03/07	ven 04/05/07	39																								
41		quadripod, transport	43 g.	lun 07/05/07	mer 04/07/07	40																								
42																														
43		<b>subreflector</b>	<b>238 g.</b>	<b>gio 01/06/06</b>	<b>lun 30/04/07</b>																									
44		subreflector, fabrication, assembly	163 g.	lun 20/11/06	mer 04/07/07																									
45		subreflector, painting	32 g.	gio 05/07/07	ven 17/08/07	44																								
46		subreflector, transport	43 g.	lun 27/08/07	mer 24/10/07	45																								
47																														
48		<b>beam guide</b>	<b>238 g.</b>	<b>gio 01/06/06</b>	<b>lun 30/04/07</b>																									
49		beam guide, fabrication, assembly	163 g.	lun 27/11/06	mer 11/07/07																									
50		beam guide, painting	32 g.	gio 12/07/07	ven 24/08/07	49																								
51		beam guide, transport	43 g.	lun 27/08/07	mer 24/10/07	50																								
52																														
53																														
54		<b>ERECTION</b>	<b>680 g.</b>	<b>lun 15/05/06</b>	<b>ven 19/12/08</b>																									
55		Track, assembly and welding	150 g.	lun 15/05/06	ven 08/12/06																									
56		Track, hardening, prestressing	14 g.	lun 22/01/07	gio 08/02/07	55																								
57		Pintle Bearing and Az. Cable wrap, hardening	17 g.	lun 07/05/07	mar 29/05/07	56																								
58		<b>Alidade</b>	<b>85 g.</b>	<b>mer 30/05/07</b>	<b>mar 25/09/07</b>	57																								
59		EI. Wheel, pillow block	108 g.	mer 02/05/07	ven 28/09/07																									
60		<b>BUS</b>	<b>120 g.</b>	<b>ven 01/06/07</b>	<b>gio 15/11/07</b>																									
61		BUS, outer segments	55 g.	mar 01/01/08	lun 17/03/08																									
62		Quadripod	99 g.	mer 15/08/07	lun 31/12/07																									
63		Walkways	44 g.	mer 15/08/07	lun 15/10/07																									
64		EI. Drive	77 g.	ven 01/06/07	lun 17/09/07																									
65		subreflector	76 g.	lun 17/09/07	lun 31/12/07																									
66		beamguide	66 g.	lun 17/09/07	lun 17/12/07																									
67		main panels	88 g.	mar 01/04/08	gio 31/07/08																									
68		painting	109 g.	mar 01/04/08	ven 29/08/08																									
69		remaining works	76 g.	lun 01/09/08	lun 15/12/08																									
70		servo, EI/Az	32 g.	lun 03/03/08	mar 15/04/08																									
71		servo, final commissioning	55 g.	lun 15/09/08	ven 28/11/08																									
72		tests, taking over	15 g.	lun 01/12/08	ven 19/12/08	71																								